

Work Completed Week of 9/25/23:

- Eastbound utility lowering for future roadway section between Tahiti Drive and Barbados Drive
- Continued eastbound parkway excavation for future roadway section between Alcosta Boulevard and Barbados Drive
- Began eastbound subgrade work for future roadway section between Alcosta Boulevard and Barbados Drive
- Confirmed layout of remaining retaining wall piles

Anticipated Work Week of 10/2/23:

- Continue eastbound subgrade work for future roadway section between Alcosta Boulevard and Barbados Drive
- Begin placing aggregate base (bottom layer of roadway) for future roadway section between Alcosta Boulevard and Barbados Drive
- Field survey remaining pile locations for the retaining wall
- Organize remaining beams for retaining wall
- Resume retaining wall installation
- Potentially begin partial soil bench excavation (removal of additional soil that was added for equipment to drive on)