

Construction Update: Iron Horse Trail Overcrossing

Upcoming Changes to Bollinger Canyon Road Traffic



Work continues on the Iron Horse Trail Overcrossing at Bollinger Canyon Road. Please see below for anticipated upcoming work and impacts to traffic flow.

Work Completed Through 4/10/24:

- Completed CIDH (cast in drilled hole) pile work on the North and South Trail
- Completed traffic signal switchover to temporary system
- Completed equipment mobilization to the median
- Completed median CIDH pile work
- Completed traffic signal switchover to the permanent traffic signal system at the intersection of Bollinger Canyon Road and BR1E
- Completed adjustment to k-rail to reduce the existing closure area to the original configuration
- Received first delivery of MSE panels for evaluation
- Completed CCCSD utility work
- Completed abutment #1
- Poured abutment #2
- Poured column #2
- Poured Pier 1 Y-section
- Poured Pier 5 bottom column
- Poured Pier 5 Y-section
- Set Pile Cap Vertical Bar Support and Pour Grout for Pier 3 (median area)

Work Anticipated Through 4/18/24 (Weather Dependent)

- Continue demolition, excavation on the Iron Horse Trail
- Continue abutment, pier, column and MSE wall work on the Trail including rebar installation and concrete pours
- Continue MSE panel deliveries and installation, south side delivery has begun
- Continue median work for Pier 3 – will see increased construction work in the median area. No additional lane closures are expected at this time.